



# LEÓN DE ORO USA

AN AMERICAN NETTING COMPANY

## Perimeter / Edge Protection Netting Survey

Today's Date: \_\_\_\_\_

Name and/or location of project: \_\_\_\_\_

### Perimeter Fall/Debris Protection:

1. Drawings, sketches, photos? \_\_\_\_\_
  - Full set preferred, structural & architectural
  - Obtain any required specifications/submittals within project documents
  - Crane/hoist locations? (Grid line indications are fine)
  - Any adjacent buildings to be considered?
2. OSHA/ANSI A10.11 compliant PERSONNEL AND DEBRIS or DEBRIS ONLY? FALL-COMPLIANT - DEBRIS ONLY
3. Which elevations are being netted? ALL \_\_\_ North \_\_\_ South \_\_\_ East \_\_\_ West
  - PLEASE INDICATE ANY PARTIAL FLOOR INSTALLATIONS FOR ANY ELEVATIONS.
4. On which floor will initial installation take place? \_\_\_\_\_ (NYC – 6 floors or 75 ft)
5. Is the floor below typical? Yes No
6. What is the slab thickness? \_\_\_\_\_ Inches
7. Any perimeter curbs or beams, pre-cast or otherwise, along the indicated elevation-slab edges?
  - Thickness and height of curbs or beams \_\_\_ inches X \_\_\_ Inches
8. ARE THE SLABS POST-TENSION(PT)??? Yes No
  - IS DRILLING ALLOWED INTO PT SLABS? YES NO
  - IS DRILLING ALLOWED INTO PT SLABS WITH VERIFICATION FROM CONCRETE CONTRACTOR/GC? Yes No
9. What are the floor heights? \_\_\_\_\_ ft
  - Does the floor height change as the building rises? Yes No
10. Distance of installation beneath concrete stripping operation or uppermost walking/working surface of steel building? \_\_\_\_\_ ft
  - ANSI/OSHA/NYC Local Law — 30ft. max.
11. Type of mounting bracket requested? \_\_\_\_\_
  - Standard bolt down bracket, slab-grab bracket, or column-mount bracket
12. How many "JUMPS"? \_\_\_\_\_ AND to which floors? \_\_\_\_\_
  - "JUMP"- Dismantling and relocating system to higher floors up the building
    - NYC – Within 2 floors of the concrete stripping operation on concrete structures
    - NYC – Within 2 floors of uppermost finished (and walkable) concrete floor on steel frame structures
13. RENTAL \_\_\_\_\_ PURCHASE \_\_\_\_\_
14. Site visit? Yes No
15. P.E. Stamped drawings required? Yes No
16. Installation? Yes No Union \_\_\_\_\_ Non-Union \_\_\_\_\_
17. Train their crews to install system onsite? Yes No
18. Who are you currently using/receiving bids for this type of work? \_\_\_\_\_
  - WE ARE TURN-KEY

*Thank you!*